
















































































ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
1			KINGSWAY CAMPUS					
2			<u>Security Verification Tent (Main student parking area - APK)</u>	26 days?	10 January 2022	13 February 2022		
3			Security required day shift and night shift	16 days	20 January 2022	10 February 2022	Protection Services	
4			Setup of security verification marquees tent 15m x 20m	2 days	14 January 2022	16 January 2022	Contractor	
5			Setup of steel divider walling around the security verification tent	2 days	14 January 2022	16 January 2022	Contractor	
6			Setup of tables (13 Trestle)	2 days	14 January 2022	16 January 2022	Contractor	
7			Setup of portable toilets at security verification tent	2 days	14 January 2022	16 January 2022	Contractor	
8			Setup of power + Emergency backup (27 power points)	1 day	17 January 2022	17 January 2022	Operations - Electrical	
9			Setup of computers (x23)	2 days	18 January 2022	19 January 2022	ICS	
10			Placement of printers (x3)	2 days	18 January 2022	19 January 2022	ICS	
11			Setup of network points (x31)	2 days	18 January 2022	19 January 2022	ICS	
12			Setup of Telephones (x3)	2 days	18 January 2022	19 January 2022	ICS	
13			Placement of chairs (186 as per layout) and Dustbins	2 days	18 January 2022	19 January 2022	Operations - Auxillary	
14			Testing of all stations	1 day	19 January 2022	19 January 2022	CAA / ICS	
15			TESTING OF SETUP	1 day	19 January 2022	19 January 2022	CAA	
16			IN USE FOR REGISTRATION	17 days	20 January 2022	11 February 2022	Staff/ Students	
17			Removal of all equipment in venue and Tent and speed fencing	2 days	12 February 2022	13 February 2022	All	
18								
19			Registration venue setups (APK)					
20			D1 Lab 108 - Prep of machines for registration use	3 days	04 January 2022	07 January 2022	ICS	


































Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
21			D1 Lab 108 - Placement of Printers (x2)	2 days	10 January 2022	11 January 2022	ICS	
22			D1 Lab 108 - Setup of telephones (x2)	1 day	12 January 2022	12 January 2022	ICS	
23			TESTING OF SETUP	2 days	14 January 2022	16 January 2022	CAA	
24			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
25			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
26								
27			D1 Lab 109 - Prep of machines for registration use	4 days	04 January 2022	07 January 2022	ICS	
28			D1 Lab 109 - Placement of Printers (x2)	2 days	10 January 2022	11 January 2022	ICS	
29			D1 Lab 109 - Setup of telephones (x2)	1 day	12 January 2022	12 January 2022	ICS	
30			TESTING OF SETUP	2 days	14 January 2022	16 January 2022	CAA	
31			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
32			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
33								
34			D1 Lab 110 - Prep of machines for registration use	4 days	04 January 2022	07 January 2022	ICS	
35			D1 Lab 110 - Placement of Printers (x2)	2 days	10 January 2022	11 January 2022	ICS	
36			D1 Lab 110 - Setup of telephones (x3)	1 day	12 January 2022	12 January 2022	ICS	
37			TESTING OF SETUP	2 days	14 January 2022	16 January 2022	CAA	
38			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
39			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
40								
41			International Office and Finance	24 days	11 January 2022	13 February 2022		
42			D1 Lab K03 - Security required day shift	25 days	11 January 2022	13 February 2022	Protection Services	





























Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
43			D1 Lab K03 - Power setup for computers to be used (x4)	1 day	11 January 2022	11 January 2022	Operations - Electrical	
44			D1 Lab K03 - Placement of telephones (x2)	1 day	12 January 2022	12 January 2022	ICS	
45			D1 Lab K03 - Setup of network points (x7)	1 day	12 January 2022	12 January 2022	ICS	
46			D1 Lab K03 - Placement of computers to be used by Intern. Office (x6)	1 day	13 January 2022	13 January 2022	ICS	
47			D1 Lab K03 - Placement of printers to be used by Intern. Office (x1)	1 day	13 January 2022	13 January 2022	ICS	
48			TESTING OF SETUP	2 days	14 January 2022	16 January 2022	CAA	
49			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
50			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
51								
52			Transport and Suplly Chain	42 days	06 January 2022	06 March 2022		
53			D1 Lab K04 - Security required day shift				Protection Services	
54			D1 Lab K04 - Setup of venue for CEP registrations	3 days	06 January 2022	09 January 2022	Contractor	
55			D1 Lab K04 - Power setup for CEP registration (35 power points)	1 day	10 January 2022	10 January 2022	Operations - Electrical	
56			D1 Lab K04 - Placement of tables and chairs for CEP registration	1 day	11 January 2022	11 January 2022	Operations - Auxiliary	
57			D1 Lab K04 - Placement of printers for CEP registration (x2)	1 day	11 January 2022	11 January 2022	ICS	
58			D1 Lab K04 - Setup of network points (x21)	1 day	11 January 2022	11 January 2022	ICS	
59			D1 Lab K04 - Placement of telephones (x3)	1 day	11 January 2022	11 January 2022	ICS	
60			D1 Lab K04 - Placement of computers to be used for CEP registration (x19) (student card pc's included)	2 days	12 January 2022	13 January 2022	ICS	































Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
61			D1 Lab K04 - Placement of student card stations (x2)	1 day	12 January 2022	12 January 2022	Protection Services / ICS	
62			TESTING OF SETUP	2 days	14 January 2022	16 January 2022	CAA	
63			IN USE FOR REGISTRATION	35 days	17 January 2022	04 March 2022	Staff/ Students	
64			Removal of all equipment in venue and "reset venue"	2 days	05 March 2022	06 March 2022	All	
65								
66			Student Card Venue	30 days	03 January 2022	13 February 2022		
67			D1 Lab 208 - Security required day shift				Protection Services	
68			D1 Lab 208 - Removal of all tables and chairs not used and stored at back of venue	1 day	03 January 2022	03 January 2022	Operations - Auxiliary	
69			D1 Lab 208 - Setup of venue for student cards	3 days	06 January 2022	09 January 2022	Contractor	
70			D1 Lab 208 - Placement of trestle tables (15) and chairs for Student cards	1 day	10 January 2022	10 January 2022	Operations - Auxiliary	
71			D1 Lab 208 - Power setup for student card stations (28 power points)	1 day	11 January 2022	11 January 2022	Operations - Electrical	
72			D1 Lab 208 - Placement of telephones (x1)	2 days	12 January 2022	13 January 2022	ICS	
73			D1 Lab 208 - Setup of network points (x13)	2 days	12 January 2022	13 January 2022	ICS	
74			D1 Lab 208 - Placement of computers to be used for student cards stations (x13)	2 days	12 January 2022	13 January 2022	ICS	
75			D1 Lab 208 - setup of student cards stations (x13 - cameras + printers)	2 days	13 January 2022	14 January 2022	Protection Services / ICS	
76			TESTING OF SETUP	2 days	14 January 2022	16 January 2022	CAA	
77			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
78			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	







































Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
79								
80			LATE REGISTRATIONS Venue APK - D1 Lab 109	21 days	11 February 2022	13 March 2022		
81			D1 Lab 109 - Placement of Printers (x2)	1 day	11 February 2022	11 February 2022	ICS	
82			D1 Lab 109 - Setup of telephones (x2)	1 day	11 February 2022	11 February 2022	ICS	
83			D1 Lab 109 - Placement of student card stations (x2)	2 days	12 February 2022	13 February 2022	Protection Services / ICS	
84			TESTING OF SETUP	2 days	12 March 2022	13 March 2022	CAA	
85			IN USE FOR LATE REGISTRATION	5 days	14 February 2022	18 February 2022	Staff/ Students	
86			Removal of all equipment in venue and "reset venue"	2 days	19 February 2022	20 February 2022	All	
87								
88								
89			BUNTING ROAD CAMPUS					
90			<u>Security Verification Area - J Purple 6, 7 AND 9 - APB</u>	27 days	06 January 2022	13 February 2022		
91			Security required day shift and night shift				Protection Services	
92			Setup of steel divider walling around the security verification venues	3 days	06 January 2022	09 January 2022	Contractor	
93			Setup of power + Emergency backup (5 power points per venue - 15 in total) (J Purple 6, 7 & 9)	1 day	10 January 2022	10 January 2022	Operations - Electrical	
94			Setup of computers (x12 - 4 computers per venue) (J Purple 6, 7 & 9)	3 days	11 January 2022	13 January 2022	ICS	
95			Setup of network points (x15 - 5 points per venue) (J Purple 6, 7 & 9)	3 days	11 January 2022	13 January 2022	ICS	
96			Setup of printers (x3 - 1 printer per venue) (J Purple 6, 7 & 9)	1 day	11 January 2022	11 January 2022	ICS	

Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
97			Setup of Telephones (x3 - 1 telephone per venue) J Purple 6, 7 & 9)	3 days	11 January 2022	13 January 2022	ICS	D
98			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
99			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
100			Removal of all equipment in venue/s and "reset venue/s"	2 days	12 February 2022	13 February 2022	All	
101								
102			Registration venue & labs setups (APB)	32 days	06 January 2022	20 February 2022		
103			Con Cowan Building lab 1st Floor - Placement of partitions 22Lm	3 days	06 January 2022	09 January 2022	Contractor	
104								
105			Con Cowan Building lab A - Placement of Printers (x1)	1 day	12 January 2022	12 January 2022	ICS	
106			Con Cowan Building lab A - Setup of telephones (x1)	1 day	12 January 2022	12 January 2022	ICS	
107			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
108			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
109			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
110								
111			Con Cowan Building lab B - Placement of Printers (x1)	1 day	12 January 2022	12 January 2022	ICS	
112			Con Cowan Building lab B - Setup of telephones (x1)	1 day	12 January 2022	12 January 2022	ICS	
113			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
114			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
115			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
116								
117			Con Cowan Building lab C - Placement of Printers (x1)	1 day	12 January 2022	12 January 2022	ICS	




























Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
118			Con Cowan Building lab C - Setup of telephones (x1)	1 day	12 January 2022	12 January 2022	ICS	
119			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
120			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
121			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
122								
123			Con Cowan Building lab D - Placement of Printers (x1)	1 day	12 January 2022	12 January 2022	ICS	
124			Con Cowan Building lab D - Setup of telephones (x1)	1 day	12 January 2022	12 January 2022	ICS	
125			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
126			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
127			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
128								
129			Con Cowan Building lab E - Placement of Printers (x1)	1 day	12 January 2022	12 January 2022	ICS	
130			Con Cowan Building lab E - setup of telephones (x1)	1 day	12 January 2022	12 January 2022	ICS	
131			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
132			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
133			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
134								
135			Con Cowan Building 2nd Floor - BYOD venue - Removal of furniture and placement of Tables and chairs	2 days	06 January 2022	07 January 2022	Operations - Auxillary	
136			Con Cowan Building 2nd Floor - BYOD venue - Setup of power (x16)	1 day	10 January 2022	10 January 2022	Operations - Electrical	
137			Con Cowan Building 2nd Floor - BYOD venue - placement computers for student card stations (x4)	1 day	11 January 2022	11 January 2022	ICS / Protection Services	







Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
138			Con Cowan Building 2nd Floor - BYOD venue - Setup of network points (x16)	1 day	12 January 2022	12 January 2022	ICS	
139			Con Cowan Building 2nd Floor - BYOD venue - setup of telephones (x1)	1 day	12 January 2022	12 January 2022	ICS	
140			Con Cowan Building 2nd Floor - BYOD venue - setup of student card stations (x4)	1 day	13 January 2022	13 January 2022	Protection Services / ICS	
141			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
142			Con Cowan Building 2nd Floor - BYOD venue - Placement of additional computers for late registration (10)	1 day	11 February 2022	11 February 2022	ICS	
143			IN USE FOR REGISTRATION and LATE REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
144			Removal of all equipment in venue and "reset venue"	2 days	19 February 2022	20 February 2022	All	
145								
146								
147			DOORNFONTEIN CAMPUS					
148			<u>Security Verification Area (AVS 4, 5 & 6 Pre-fab building) - (DFC)</u>	27 days?	06 January 2022	13 February 2022		
149			Security required day shift	21 days	17 January 2022	13 February 2022	UJ Protection Services	
150			Setup of printers (x2)	1 day	10 January 2022	10 January 2022	ICS	
151			Setup of divider walling and barrier fencing in and around the security verification area	3 days	06 January 2022	09 January 2022	Contractor	
152			Setup of Telephones (x2)	1 day	06 January 2022	06 January 2022	ICS	
153			TESTING OF SETUP	1 day?	13 January 2022	13 January 2022		

































Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
154			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
155			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
156								
157			Registration venue setups (DFC)	27 days	06 January 2022	13 February 2022		
158			Security required day shift	20 days	17 January 2022	11 February 2022	UJ Portection Services	
159			QK building - PK1100 - Placement of partion boards	3 days	06 January 2022	09 January 2022	Contractor	
160			QK building - PK1100 - Placement of existing pinters (x2)	1 day	07 January 2022	07 January 2022	ICS	
161			QK building - PK1100 - Setup of telephones (x2)	1 day	07 January 2022	07 January 2022	ICS	
162			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
163			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
164			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
165								
166			Security required day shift	20 days	17 January 2022	11 February 2022	UJ Portection Services	
167			QK Building - "Samsung" venue Skybridge Entrance - Placement of partition boards	3 days	06 January 2022	09 January 2022	Contractor	
168			QK Building - "Samsung" venue Skybridge Entrance - Setup of printer (x1)	1 day	10 January 2022	10 January 2022	ICS	
169			QK Building - "Samsung" venue Skybridge Entrance - Setup of tables for student cards	1 day	10 January 2022	10 January 2022	Operations - Auxiliary	
170			QK Building - "Samsung" venue Skybridge Entrance - Setup of power points (x14)	1 day	11 January 2022	11 January 2022	Operations - Electrical	
171			QK Building - "Samsung" venue Skybridge Entrance - Setup of telephone (x2)	1 day	12 January 2022	12 January 2022	ICS	










Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
172			QK Building - "Samsung" venue Skybridge Entrance - Setup of network points (x12)	1 day	12 January 2022	12 January 2022	ICS	
173			QK Building - "Samsung" venue Skybridge Entrance - Setup of computers for finance (x2)	1 day	12 January 2022	12 January 2022	ICS	
174			QK Building - "Samsung" venue Skybridge Entrance - Setup of student card stations (x7)	1 day	13 January 2022	13 January 2022	Protection Services / ICS	
175			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
176			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
177			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
178								
179			Late Registration Venue DFC - JOB G228	26 days	14 January 2022	20 February 2022		
180			JOB - G228 - Setup of telephones (x1)	2 days	11 February 2022	13 February 2022	ICS	
181			JOB - G228 - Placement of pinters (x1)	1 day	11 February 2022	11 February 2022	ICS	
182			JOB - G228 - Setup of student card stations (x7)	1 day	11 February 2022	11 February 2022	Protection Services / ICS	
183			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
184			In use for LATE REGISTRATION	5 days	14 February 2022	18 February 2022	Staff/ Students	
185			Removal of all equipment in venue and "reset venue"	2 days	19 February 2022	20 February 2022	All	
186								
187			SOWETO CAMPUS	1 day	04 August 2021	04 August 2021		
188			<u>Security Verification - IMBIZO - (SWC)</u>	27 days	06 January 2022	13 February 2022		
189			Security required day shift				Protection Services	
190			Setup of partition divider walling in the security verification venue	3 days	06 January 2022	09 January 2022	Contractor	

Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
191			Setup of tables and chairs (7 Trestle tables)	1 day	10 January 2022	10 January 2022	Operations - Auxiliary	
192			Setup of power + Emergency backup (12 power points)	2 days	10 January 2022	11 January 2022	Operations - Electrical	
193			Setup of computers (x10)	1 day	11 January 2022	11 January 2022	ICS	
194			Setup of network points (x12)	1 day	11 January 2022	11 January 2022	ICS	
195			Setup of printers (x2)	1 day	11 January 2022	11 January 2022	ICS	
196			Setup of Telephones (x3)	1 day	11 January 2022	11 January 2022	ICS	
197			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
198			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
199			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
200								
201			Registration venue setups (SWC)	29 days?	11 January 2022	20 February 2022		
202			Robert Sobukwe Building - GNA107 - Setup of telephones (x2)	2 days	11 January 2022	12 January 2022	ICS	
203			Robert Sobukwe Building - GNA107 - placement of pinters (x2)	2 days	11 January 2022	12 January 2022	ICS	
204			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
205			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
206			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
207								
208			Robert Sobukwe Building - GNA108 - Setup of telephones (x1)	2 days	11 January 2022	12 January 2022	ICS	
209			Robert Sobukwe Building - GNA108 -Placement of pinters (x1)	2 days	11 January 2022	12 January 2022	ICS	





























Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
210			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
211			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
212			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
213								
214			Robert Sobukwe Building - GNA109 - Setup of telephones (x1)	2 days	11 January 2022	12 January 2022	ICS	
215			Robert Sobukwe Building - GNA109 - Placement of Student card stations (x7)	1 day	12 January 2022	12 January 2022	Protection Services / ICS	
216			TESTING OF SETUP	1 day?	14 January 2022	14 January 2022		
217			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
218			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
219								
220			Robert Sobukwe Building - GNAB01 - Setup of telephones (x1)	2 days	11 January 2022	12 January 2022	ICS	
221			Robert Sobukwe Building - GNAB01 - placement of pinters (x1)	2 days	11 January 2022	12 January 2022	ICS	
222			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
223			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
224			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
225								
226			Robert Sobukwe Building - GNAB02 - Setup of telephones (x1)	2 days	11 January 2022	12 January 2022	ICS	
227			Robert Sobukwe Building - GNAB02 - Placement of pinters (x1)	2 days	11 January 2022	12 January 2022	ICS	

Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	D
228			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
229			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
230			Removal of all equipment in venue and "reset venue"				All	
231								
232			Robert Sobukwe Building - GNAB03 - Setup of telephones (x1)	2 days	11 January 2022	12 January 2022	ICS	
233			Robert Sobukwe Building - GNAB03 - placement of pinters (x1)	2 days	11 January 2022	12 January 2022	ICS	
234			TESTING OF SETUP	1 day	14 January 2022	14 January 2022	CAA	
235			IN USE FOR REGISTRATION	20 days	17 January 2022	11 February 2022	Staff/ Students	
236			Removal of all equipment in venue and "reset venue"	2 days	12 February 2022	13 February 2022	All	
237								
238			Late Registration Venue SWC - GNA107					
239			Robert Sobukwe Building - GNA107 - Setup of telephones (x2)	1 day	11 February 2022	11 February 2022	ICS	
240			Robert Sobukwe Building - GNA107 - Placement of pinters (x2)	1 day	11 February 2022	11 February 2022	ICS	
241			TESTING OF SETUP	1 day	11 February 2022	11 February 2022	CAA	
242			IN USE FOR LATE REGISTRATION	5 days	14 February 2022	18 February 2022	Staff/ Students	
243			Removal of all equipment in venue and "reset venue"	2 days	19 February 2022	20 February 2022	All	

--

Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: 2022 Registratopn plan
 Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Operations - Electrical

ICS

ICS

ICS

ICS

CAA

Staff/ Students

All



Contractor

Operations - Electrical

Operations - Auxiliary

ICS

ICS

ICS

ICS

Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Protection Services / ICS

- CAA
- Staff/ Students
- All

Operations - Auxilary

- Contractor
- Operations - Auxilary
- Operations - Electrical

- ICS
- ICS
- ICS

Protection Services / ICS

- CAA
- Staff/ Students
- All

Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

- ICS
- CAA
- Staff/ Students
- All

- ICS
- ICS
- CAA
- Staff/ Students
- All

- ICS
- ICS
- CAA
- Staff/ Students
- All

- Operations - Auxiliary

- Operations - Electrical

- ICS / Protection Services

Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: 2022 Registratopn plan
Date: 09 November 2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

- CAA
- Staff/ Students

- ICS
- ICS

- CAA
- Staff/ Students
- All

- ICS
- ICS

- CAA
- Staff/ Students
- All

Project: 2022 Registratopn plan Date: 09 November 2021	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			